



TITLE: **CAMPUS WIDE PUBLIC SAFETY - ELECTRONIC DISPLAY BOARD SCOPE**PROJECT NO.: **M8444**PLANT ACCT.: **927951**BUILDING : **VARIOUS SITES**

PROJECT MANAGER:	DENISE STRIPLING	PHONE NO.:	476-3578
DATE RECEIVED:	3/25/2009		
CLIENT DEPARTMENT:	PUBLIC SAFETY - POLICE		
CLIENT NAME:	POLICE DEPARTMENT	PHONE NO.:	6-0233
CONTACT:	JOHN RACINE	PHONE NO.:	6-2033
PLANNER:		PHONE NO.:	
DESIGN PROFESSIONAL:	NONE		
CONTRACTOR:	NONE		
INSPECTOR:		PHONE NO.:	
BUILDING MANAGER:	MIKE DEGROOT	PHONE NO.:	476-0308



BRIEF DESCRIPTION OF PROJECT:**CAMPUSWIDE PUBLIC SAFETY ELECTRONIC DISPLAY BOARD SCOPE.**STATUS:**PROGRAMMING. ASSESSING VENDOR AND INTEGRATION REQUIREMENTS.
MEETING HELD WITH FACILITIES MANAGEMENT MAY, 2009**PENDING AND/OR ACTIONS ITEMS:**VENDOR SELECTION BY UCSF POLICE CEPARTMENT.**

PHASE AND PCT COMPLETE	Programming (35%)		
CONSTRUCTION START:		ASSIGNABLE SQUARE FOOTAGE:	NOT APPLICABLE
CONSTRUCTION COMPLETION DATE:		GROSS SQUARE FOOTAGE:	NOT APPLICABLE
TIME EXTENTIONS TO DATE (DAYS):			
TIME EXTENTIONS PENDING:			
REVISED CONTRACT COMPLETION:			
BENEFICIAL OCCUPANCY:			
CURRENT BUDGET:			\$0
PROJECTED TOTAL BUDGET:			\$5,000
CONTRACT CONST. COST:			
CHANGE ORDERS TO DATE:			\$0
REVISED CONST. COSTS:			
PPG STATUS:	NOT REQUIRED		
FUNDING STATUS:			
FUNDING SOURCE:			

TITLE: **PSSRB INTERIOR DRYWALL CRACKS INVESTIGATION**
 PROJECT NO.: **M7443**
 PLANT ACCT.: **927568** BUILDING : **PARNASSUS SERVICES BLDG**

PROJECT MANAGER: **MIKE TOPORKOFF** PHONE NO.: **502-0871**
 DATE RECEIVED: **1/3/2008**
 CLIENT DEPARTMENT: **CENTRAL CAMPUS RESOURCES**
 CLIENT NAME: **ERIC VERMILLION** PHONE NO.: **0285**
 CONTACT: **MIKE TOPORKOFF** PHONE NO.: **0894**
 PLANNER: PHONE NO.:
 DESIGN PROFESSIONAL: **NONE**
 CONTRACTOR: **NONE**
 INSPECTOR: PHONE NO.:
 BUILDING MANAGER: **ZACH QUAN** PHONE NO.: **476-8103**

BRIEF DESCRIPTION OF PROJECT:**INVESTIGATION OF CRACKS IN THE PARNASSUS SERVICES BUILDING INTERIOR FINISHES.**STATUS:**STUDY; CONTRACT IN PROCESS.**PENDING AND/OR ACTIONS ITEMS:**CAMPUS FUNDING; FUNDING REQUEST ISSUED.**

PHASE AND PCT COMPLETE	Programming (5%)	ASSIGNABLE SQUARE FOOTAGE:	NOT APPLICABLE
CONSTRUCTION START:		GROSS SQUARE FOOTAGE:	NOT APPLICABLE
CONSTRUCTION COMPLETION DATE:			
TIME EXTENTIONS TO DATE (DAYS):			
TIME EXTENTIONS PENDING:			
REVISED CONTRACT COMPLETION:			
BENEFICIAL OCCUPANCY:			
CURRENT BUDGET:			\$0
PROJECTED TOTAL BUDGET:			\$60,000
CONTRACT CONST. COST:			
CHANGE ORDERS TO DATE:			\$0
REVISED CONST. COSTS:			
PPG STATUS:			
FUNDING STATUS:			
FUNDING SOURCE:			